

PAQUETE R-07 DEFENSAS RIBEREÑAS DEL RÍO LACRAMARCA

Activity ID	Activity Name	Original Duration	Start	Finish	Budgeted Nonlabor Units	Budgeted Labor Cost	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
400197	PAQUETE R-07 DEFENSAS RIBEREÑAS DEL RÍO LACRAMARCA	196	15-Nov-24	29-May-25	213912.21	S/29,369,104.32										
C.00.00.01	Kick off Meeting (KOM)	0	15-Nov-24		0.00	S/0.00										
400197.501	DEFENSAS RIBEREÑAS	180	1-Dec-24	29-May-25	213912.21	S/29,369,104.32										
400197.501.C	CONSTRUCCIÓN	180	1-Dec-24	29-May-25	207960.78	S/27,776,851.96										
400197.501.C.00	GENERAL	180	1-Dec-24	29-May-25	0.00	S/0.00										
400197.501.C.00.00	GENERAL	180	1-Dec-24	29-May-25	0.00	S/0.00										
C.00.00.02	Inicio de plazo contractual - Acceso al Sitio	0	1-Dec-24		0.00	S/0.00										
C.00.00.03	Inicio de excavación	0	6-Dec-24		0.00	S/0.00										
C.00.00.04	Inicio de relleno de dique	0	20-Dec-24		0.00	S/0.00										
C.00.00.05	Fin de plazo contractual - Culminación de obras	0		29-May-25	0.00	S/0.00										
400197.501.C.70	OBRAS EXTERIORES	180	1-Dec-24	29-May-25	207960.78	S/27,776,851.96										
400197.501.C.70.00	GENERAL	180	1-Dec-24	29-May-25	0.00	S/0.00										
C.70.00.10	Inicio del Proyecto	0	1-Dec-24		0.00	S/0.00										
C.70.00.20	Fin del Proyecto	0		29-May-25	0.00	S/0.00										
400197.501.C.70.01	PREPARACIÓN DE SITIO	180	1-Dec-24	29-May-25	12170.01	S/2,093,148.88										
C.70.01.01	Obras provisionales	5	1-Dec-24	5-Dec-24	46.48	S/437,278.28										
C.70.01.02	Topografía	175	6-Dec-24	29-May-25	12123.53	S/1,655,870.60										
400197.501.C.70.02	CAMINOS PROVISIONALES	175	6-Dec-24	29-May-25	13166.84	S/2,327,293.01										
C.70.02.01	Mantenimiento de tránsito y seguridad vial	175	6-Dec-24	29-May-25	13166.84	S/2,327,293.01										
400197.501.C.70.03	PLANTACIÓN Y PAISAJISMO	67	24-Mar-25	29-May-25	606.63	S/129,019.35										
C.70.30.01	Arquitectura y paisajismo	67	24-Mar-25	29-May-25	606.63	S/129,019.35										
400197.501.C.70.10	CUERPOS DE TERRAPLÉN	175	6-Dec-24	29-May-25	148536.56	S/19,711,078.91										
400197.501.C.70.10.01	MARGEN DERECHO	91	6-Dec-24	6-Mar-25	71445.44	S/9,465,077.62										
400197.501.C.70.10.01.01	TERRAPLÉN A3-D-01	46	6-Dec-24	20-Jan-25	13171.94	S/1,656,037.69										
C.70.10.01.01.10	Descolmatación (C1) - 1er Tramo	12	6-Dec-24	17-Dec-24	1193.70	S/248,212.68										
C.70.10.01.01.20	Excavación (C1) - 1er Tramo	4	16-Dec-24	19-Dec-24	252.35	S/36,848.21										
C.70.10.01.01.30	Relleno de Cuerpo (C1) - 1er Tramo	11	20-Dec-24	30-Dec-24	189.32	S/28,489.29										
C.70.10.01.01.40	Relleno de Corona (C1) - 1er Tramo	7	25-Dec-24	31-Dec-24	2406.06	S/299,624.39										
C.70.10.01.01.50	Excavación de Uña (C1) - 1er Tramo	2	1-Jan-25	2-Jan-25	2242.73	S/261,796.03										
C.70.10.01.01.60	Geotextil (C1) -1er Tramo	6	2-Jan-25	7-Jan-25	310.95	S/57,014.92										
C.70.10.01.01.70	Enrocado de Uña (C1) - 1er Tramo	11	3-Jan-25	13-Jan-25	3156.47	S/338,408.97										
C.70.10.01.01.80	Enrocado de Talud (C1) - 1er Tramo	16	5-Jan-25	20-Jan-25	3420.36	S/385,643.20										
400197.501.C.70.10.01.02	TERRAPLÉN A3-D-02	91	6-Dec-24	6-Mar-25	58273.50	S/7,809,039.93										
400197.501.C.70.10.01.02.01	Tramo 01	43	18-Dec-24	29-Jan-25	3642.95	S/462,266.78										
C.70.10.01.02.01.10	Descolmatación (C1) - 1er Tramo	2	18-Dec-24	19-Dec-24	175.03	S/36,434.76										
C.70.10.01.02.01.20	Excavación (C1) - 1er Tramo	2	20-Dec-24	21-Dec-24	82.28	S/11,933.25										
C.70.10.01.02.01.30	Relleno de Cuerpo (C1) - 1er Tramo	2	31-Dec-24	1-Jan-25	70.47	S/10,570.30										
C.70.10.01.02.01.40	Relleno de Corona (C1) - 1er Tramo	1	2-Jan-25	2-Jan-25	520.04	S/63,852.37										
C.70.10.01.02.01.50	Excavación de Uña (C1) - 1er Tramo	1	3-Jan-25	3-Jan-25	500.83	S/58,576.35										
C.70.10.01.02.01.60	Geotextil (C1) -1er Tramo	1	8-Jan-25	8-Jan-25	67.03	S/12,291.23										
C.70.10.01.02.01.70	Enrocado de Uña (C1) - 1er Tramo	7	14-Jan-25	20-Jan-25	1076.75	S/127,764.23										
C.70.10.01.02.01.80	Enrocado de Talud (C1) - 1er Tramo	9	21-Jan-25	29-Jan-25	1150.52	S/140,844.29										
400197.501.C.70.10.01.02.02	Tramo 02	73	20-Dec-24	2-Mar-25	23316.55	S/3,179,535.28										
C.70.10.01.02.02.10	Descolmatación (C1) - 2do Tramo	15	20-Dec-24	3-Jan-25	3500.51	S/728,695.21										
C.70.10.01.02.02.20	Excavación (C1) - 2do Tramo	15	22-Dec-24	5-Jan-25	781.65	S/113,365.89										
C.70.10.01.02.02.30	Relleno de Cuerpo (C1) - 2do Tramo	22	2-Jan-25	23-Jan-25	669.47	S/100,417.78										
C.70.10.01.02.02.40	Relleno de Corona (C1) - 2do Tramo	17	9-Jan-25	25-Jan-25	5460.35	S/670,449.84										
C.70.10.01.02.02.50	Excavación de Uña (C1) - 2do Tramo	16	15-Jan-25	30-Jan-25	5258.59	S/615,051.60										
C.70.10.01.02.02.60	Geotextil (C1) -2do Tramo	9	25-Jan-25	2-Feb-25	469.24	S/86,038.61										
C.70.10.01.02.02.70	Enrocado de Uña (C3,C4) - 2do Tramo	23	29-Jan-25	20-Feb-25	3469.51	S/411,684.74										
C.70.10.01.02.02.80	Enrocado de Talud (C3,C4) - 2do Tramo	28	3-Feb-25	2-Mar-25	3707.23	S/453,831.61										
400197.501.C.70.10.01.02.03	Tramo 03	91	6-Dec-24	6-Mar-25	31314.00	S/4,167,237.87										
C.70.10.01.02.03.10	Descolmatación (C2) - 3er Tramo	15	6-Dec-24	20-Dec-24	3500.51	S/728,695.21										
C.70.10.01.02.03.20	Excavación (C2) - 3er Tramo	15	11-Dec-24	25-Dec-24	740.52	S/107,399.25										
C.70.10.01.02.03.30	Relleno de Cuerpo (C2) - 3er Tramo	22	21-Dec-24	11-Jan-25	634.24	S/95,132.63										
C.70.10.01.02.03.40	Relleno de Corona (C2) - 3er Tramo	17	26-Dec-24	11-Jan-25	5460.35	S/670,449.84										
C.70.10.01.02.03.50	Excavación de Uña (C2) - 3er Tramo	16	4-Jan-25	19-Jan-25	5258.59	S/615,051.60										
C.70.10.01.02.03.60	Geotextil (C2) -3er Tramo	17	9-Jan-25	25-Jan-25	871.45	S/159,785.98										
C.70.10.01.02.03.70	Enrocado de Uña (C1,C2) - 3er Tramo	46	10-Jan-25	24-Feb-25	7178.29	S/851,761.53										
C.70.10.01.02.03.80	Enrocado de Talud (C1,C2) - 3er Tramo	55	11-Jan-25	6-Mar-25	7670.05	S/938,961.83										
400197.501.C.70.10.02	MARGEN IZQUIERDO	124	26-Jan-25	29-May-25	77091.12	S/10,246,001.29										
400197.501.C.70.10.02.01	TERRAPLÉN A3-I-01	52	26-Jan-25	18-Mar-25	17159.09	S/2,361,120.69										
C.70.10.02.01.10	Descolmatación (C1) - 1er Tramo	20	26-Jan-25	14-Feb-25	3684.55	S/765,612.85										

Remaining Level of Effort Primary Baseline Remaining Work
Actual Level of Effort Actual Work Critical Remaining ...

TASK filter: All Activities



PAQUETE R-07 DEFENSAS RIBEREÑAS DEL RÍO LACRAMARCA

Activity ID	Activity Name	Original Duration	Start	Finish	Budgeted Nonlabor Units	Budgeted Labor Cost	2024			2025						
							Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
C.70.10.02.01.20	Excavación (C1) - 1er Tramo	16	3-Feb-25	18-Feb-25	274.09	S/37,474.37										
C.70.10.02.01.30	Relleno de Cuerpo (C1) - 1er Tramo	9	11-Feb-25	19-Feb-25	236.24	S/32,878.58										
C.70.10.02.01.40	Relleno de Corona (C1) - 1er Tramo	4	20-Feb-25	23-Feb-25	3390.48	S/433,514.32										
C.70.10.02.01.50	Excavación de Uña (C1) - 1er Tramo	4	24-Feb-25	27-Feb-25	2873.99	S/329,979.63										
C.70.10.02.01.60	Geotextil (C1) -1er Tramo	6	25-Feb-25	2-Mar-25	304.87	S/55,900.08										
C.70.10.02.01.70	Enrocado de Uña (C1) - 1er Tramo	11	26-Feb-25	8-Mar-25	3059.41	S/328,368.30										
C.70.10.02.01.80	Enrocado de Talud (C1) - 1er Tramo	16	3-Mar-25	18-Mar-25	3335.46	S/377,392.56										
400197.501.C.70.10.02.02 TERRAPLÉNA34-02		50	15-Feb-25	5-Apr-25	14106.20	S/1,797,498.95										
C.70.10.02.02.10	Descolmatación (C1) - 2do Tramo	12	15-Feb-25	26-Feb-25	1809.51	S/377,230.23										
C.70.10.02.02.20	Excavación (C1) -2do Tramo	11	19-Feb-25	1-Mar-25	349.02	S/47,420.99										
C.70.10.02.02.30	Relleno de Cuerpo (C1) -2do Tramo	2	2-Mar-25	3-Mar-25	321.24	S/44,737.29										
C.70.10.02.02.40	Relleno de Corona (C1) -2do Tramo	4	4-Mar-25	7-Mar-25	1662.28	S/194,049.80										
C.70.10.02.02.50	Excavación de Uña (C1) -2do Tramo	6	8-Mar-25	13-Mar-25	1870.48	S/224,313.89										
C.70.10.02.02.60	Geotextil (C1) -2do Tramo	6	9-Mar-25	14-Mar-25	274.56	S/50,343.20										
C.70.10.02.02.70	Enrocado de Uña (C1) -2do Tramo	14	10-Mar-25	23-Mar-25	3828.17	S/415,092.59										
C.70.10.02.02.80	Enrocado de Talud (C1) -2do Tramo	18	19-Mar-25	5-Apr-25	3990.94	S/444,310.96										
400197.501.C.70.10.02.03 TERRAPLÉNA34-03		113	6-Feb-25	29-May-25	45825.83	S/6,087,381.65										
400197.501.C.70.10.02.03.01 Tramo 03		53	27-Feb-25	20-Apr-25	9641.56	S/1,300,252.62										
C.70.10.02.03.01.10	Descolmatación (C1) - 3er Tramo	11	27-Feb-25	9-Mar-25	1202.36	S/250,261.63										
C.70.10.02.03.01.20	Excavación (C1) - 3er Tramo	13	2-Mar-25	14-Mar-25	500.46	S/70,857.39										
C.70.10.02.03.01.30	Relleno de Cuerpo (C1) -3er Tramo	4	14-Mar-25	17-Mar-25	440.38	S/64,192.86										
C.70.10.02.03.01.40	Relleno de Corona (C1) -3er Tramo	3	15-Mar-25	17-Mar-25	1837.59	S/226,742.03										
C.70.10.02.03.01.50	Excavación de Uña (C1) -3er Tramo	10	18-Mar-25	27-Mar-25	1767.23	S/207,374.70										
C.70.10.02.03.01.60	Geotextil (C1) -3er Tramo	5	23-Mar-25	27-Mar-25	147.78	S/27,095.73										
C.70.10.02.03.01.70	Enrocado de Uña (C1) -3er Tramo	13	28-Mar-25	9-Apr-25	1805.30	S/214,915.62										
C.70.10.02.03.01.80	Enrocado de Talud (C1) -3er Tramo	15	6-Apr-25	20-Apr-25	1940.47	S/238,812.66										
400197.501.C.70.10.02.03.02 Tramo 04		113	6-Feb-25	29-May-25	36184.27	S/4,787,129.03										
C.70.10.02.03.02.10	Descolmatación (C1) - 4to Tramo	32	6-Feb-25	9-Mar-25	3607.05	S/750,784.88										
C.70.10.02.03.02.20	Excavación (C1) - 4to Tramo	25	19-Feb-25	15-Mar-25	900.80	S/127,543.26										
C.70.10.02.03.02.30	Relleno de Cuerpo (C1) -4to Tramo	30	2-Mar-25	31-Mar-25	792.66	S/115,547.12										
C.70.10.02.03.02.40	Relleno de Corona (C1) -4to Tramo	22	11-Mar-25	1-Apr-25	7087.86	S/874,576.41										
C.70.10.02.03.02.50	Excavación de Uña (C1) -4to Tramo	18	25-Mar-25	11-Apr-25	6816.47	S/799,873.83										
C.70.10.02.03.02.60	Geotextil (C1) -4to Tramo	18	26-Mar-25	12-Apr-25	997.48	S/182,896.20										
C.70.10.02.03.02.70	Enrocado de Uña (C1) - 4to Tramo	50	28-Mar-25	16-May-25	7702.62	S/916,973.32										
C.70.10.02.03.02.80	Enrocado de Talud (C1) - 4to Tramo	61	30-Mar-25	29-May-25	8279.32	S/1,018,934.01										
400197.501.C.70.13 CANALIZACIÓN		51	19-Mar-25	8-May-25	17596.97	S/1,729,908.42										
C.70.13.10	Canal C2 - 1er Tramo	15	19-Mar-25	2-Apr-25	15164.65	S/1,438,691.53										
C.70.13.20	Canal C2 -2do Tramo	15	3-Apr-25	17-Apr-25	2294.50	S/264,664.22										
C.70.13.30	Rampas	21	18-Apr-25	8-May-25	137.82	S/26,552.67										
400197.501.C.70.17 ESTRUCTURA DE CRUCE		128	21-Jan-25	28-May-25	15883.77	S/1,786,403.39										
C.70.17.10	Captación (Km 21+079.91)	30	28-Feb-25	29-Mar-25	4339.73	S/428,286.31										
C.70.17.20	Retorno (Km 21+547.54)	30	29-Apr-25	28-May-25	1497.48	S/224,586.48										
C.70.17.30	Sifón Integrador (Km 21+772)	30	21-Jan-25	19-Feb-25	714.44	S/101,809.34										
C.70.17.40	Captación (Km 23+946.16)	30	30-Mar-25	28-Apr-25	9332.12	S/1,031,721.26										
400197.501.T CIERRE		136	14-Jan-25	29-May-25	5951.43	S/1,592,252.36										
400197.501.T20 DESMOVLIZACIÓN		136	14-Jan-25	29-May-25	5951.43	S/1,592,252.36										
400197.501.T20.20 DESMOVLIZACIÓN		136	14-Jan-25	29-May-25	5951.43	S/1,592,252.36										
T20.20.01	Programa de cierre de la obra	136	14-Jan-25	29-May-25	5951.43	S/1,592,252.36										